

NOTICE OF SIDEWALK REPAIRS MONDAY 9/9 - WEDNESDAY 9/18

Work is scheduled to start on the 24th street side of the property and head clockwise around the block. Gates will be impacted and as for the parking spots on O street, people should park in another parking spot or park back from the fence about 3'.

SCHEDULE:

1. Monday 9/9: Demo on 24th street and a portion of N street.
2. Tuesday 9/10: Place concrete from prior days demo.
3. Wednesday 9/11: Demo the rest of N street and some of 25th street. (**Entrance gate will be inaccessible**)
4. Thursday 9/12: Place concrete from prior days demo.
5. Friday 9/13: **No work.**
6. Monday 9/16: Demo the rest of 25th street and O street. (**Exit gate will be inaccessible**)
7. Tuesday 9/17-Wednesday 9/18: Place concrete and finish project.

